Completion Report

1	Name of Wok	Improvements to roads & drains at Bagalagunte Cross roads in Ward No 14 Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	TS No.CE/DZ/ / , Dt.
3	Head of Acount which is Chargeable	P Code No P- 3089
4	Enstrument Order No. & Date	BBMP/EE/DD/132/17-18, Dt 03-17
5	Name of Contractor	Jayamma K
6a	Time Stipulated for Completion of work	90 Days
b	Delay in execulation of work	—
7	Measurement recorded in MB	MB No. 5672/16-17 Page No. 56723456756724S
	Page No	MB No. 5672/16-17 Page No 56723456756724S
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	AEE T. Dasarahalli Sub Division.
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	[illegible]

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
50.00	~~4942635-00~~ 4945828.00	—	57365-00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned by CamScanner